

SEWER CONSTRUCTION PROJECT IN EAST CAMBRIDGE

WORK TO BE DONE

PHASE III - CONTRACT NO. 1

J. BIOTTI

A pipe work has been completed.

Final Paving Remaining - to be done April, May & June 1979.

PHASE III - CONTRACT NO. 2

J. BIOTTI

Third St. from Binney to Thorndike-remaining pipe work on this contract.

Third St. work is pile supported from Binney to Rogers.

Third St. work will be initiated May or April of 79, depending on winter conditions and is expected to be completed within (3) three months.

Final paving will be done (3) three months after completion of pipe work.

PHASE III - CONTRACT NO. 3

R.A.BUCCELLA

Seventh St. (Spring to Otis)

Start February 79 - Completion March 79

Sixth St. (Spring to Thorndike)

Start March 79 - Completion April 79

Spring St. (Fulkerson to Fifth)

Start December 78 - Completion March 79

Oak St. - Cambridge St. North 270'

Start May 1, 1979 - Completion May 15, 1979

Oakland St. - Cambridge St. North 308'

Start May 1, 1979 - Completion May 15, 1979

Clary St. - Prospect St. West 245'

Start May 16, 1979 - Completion May 31, 1979

Carlisle St. - Tremont St. to Prospect St.

Start May 16, 1979 - Completion May 31, 1979


Prospect St. - Cambridge St. to Hampshire St.

Start June 1, 1979 to June 30, 1979

Tremont St. - Cambridge St. to Carlisle St.

Start June 1, 1979 to June 30, 1979

Final paving for above streets - September 1979



CITY OF CAMBRIDGE

CAMBRIDGE, MASSACHUSETTS 02139
Tel. 498-9011

EXECUTIVE DEPARTMENT
JAMES L. SULLIVAN
City Manager

February 12, 1979

To the Honorable, the City Council:

With respect to Awaiting Report Item No. 12 relative to sewer construction in East Cambridge, enclosed please find a copy of a report from Conrad C. Fagone, Commissioner of Public Works.

Very truly yours,

James L. Sullivan
City Manager

JLS/mbf

Agenda #7

S-91

Response to Awaiting Report No. 12 re: sewer
construction in East Cambridge.

In City Council,

February 12, 1979

2/12/1979

Placed on File-