



CITY OF CAMBRIDGE
INTEROFFICE CORRESPONDENCE

To : James L. Sullivan
City Manager **Date :** May 25, 1978

From : Conrad C. Fagone, Commissioner **CCF**
Public Works Department **Reference**

Subject : Councillor Frisoli
Council Order No. 11 - May 15, 1978
Sewer Construction on Portland and First Streets Completion Time

Please be advised the sewer construction on First Street is nearing completion, and the major portion of the First Street work should be completed within the next two months. There will be some additional work such as: service connections, catch basin installation, and minor connections to existing sewers that will continue later. However, the bulk of the work will be completed shortly.

The Portland Street work is approximately 20% complete and is anticipated it will continue throughout the summer into the fall before it is completed. Resurfacing work on Portland Street will not be completed until next spring.



CITY OF CAMBRIDGE

CAMBRIDGE, MASSACHUSETTS 02139
Tel. 876-6800


EXECUTIVE DEPARTMENT
JAMES L. SULLIVAN
City Manager

June 5, 1978

To the Honorable, the City Council:

With respect to Awaiting Report No. 15 relative to sewer construction on Portland and First Streets, enclosed please find a copy of a report from Conrad C. Fagone, Commissioner of Public Works.

Very truly yours,


James L. Sullivan
City Manager

JLS/mbf
Enc.

S-260

Response to Awaiting Report No. 15 re:
sewer construction on Portland and First
Sts.

In City Council,

June 5, 1978

6/5/78

Placed on File -