



Lisa Peterson
Commissioner

147 Hampshire Street
Cambridge, MA 02139
617-349-4800
TTD 617-349-4805

TO: Robert W. Healy, City Manager

FROM: Lisa Peterson, Commissioner

DATE: October 9, 2001

In response to Awaiting Report #01-224 regarding a report on the City's plans to complete road restoration work on Cambridge streets, please find attached a table showing all of the streets that have been recently paved or are scheduled for reconstruction using funds already appropriated. It is important to note that the table depicts the City's current plan, which is subject to change based on unforeseen conditions. In addition, the Department of Public Works (DPW) will soon be recommending funding for additional paving work for Spring 2002 to address some of the isolated areas where immediate paving work will improve rideability and further protect the street structure; I anticipate that these funds will be available through additional Street Preservation Offset Fees (SPOF). I will forward you proposed sections of streets once the DPW has had the opportunity to further assess the pavement conditions in the areas under consideration.

With regards to road restoration work on streets which are undergoing underground utility work, please be informed that as a policy, DPW-initiated sewer separation projects incorporate surface restoration as an integral part of the construction contract. Occasionally due to the extensive nature of the separation project where many utilities are involved, the streets are temporarily restored during the construction and will at the conclusion of the construction process be fully restored.

With significant private utility work, the DPW will either require that the utility company incorporate surface restoration within its project or will plan to restore the street itself after the project is complete, with the utility company contributing to the restoration cost using the Street Preservation Offset Fee (SPOF).



On those streets where significant utility work by companies or developers have occurred the City will again prioritize those streets, depending on the overall condition, using both Chapter 90 and SPOF funds.

At present there are three major sewer separation projects under construction: The Fresh Pond Sewer Separation project, the Carver Crescent Agassiz sewer separation project and the South Massachusetts Avenue project. All of the utility work associated with the Fresh Pond Parkway project is complete, with the exception of one piece on Wheeler Street. This thoroughfare should be paved before the end of this calendar year. In the Agassiz neighborhood, all of the sewer separation work will be completed in the near future; the majority of the streets have been paved to binder level at this point in time and the majority of the streets will be fully paved before the end of this year. Finally on South Massachusetts Avenue the drainage project will be substantially complete by the end of this year and thus will not hinder the reconstruction associated with the Massachusetts Highway enhancement project scheduled to begin soon thereafter.

Attachment

Street Reconstruction Status Report

Street	From	To	Funding	Status
Rindge Avenue	Mass	Sheridan Sq.	Chapter 90	paved
Yerxa Road	Rindge	Pemberton	Chapter 90	paved
Haskill Street	Rindge	Pemberton	Chapter 90	paved
Eustis Street	Oxford	Beacon	Sewer	pave 12/01
Crescent Street	Oxford	Sacramento	Sewer	pave FY02
Carver Street	Sacramento	Museum	Sewer	pave FY02
Sacramento Street	Oxford	Beacon	Sewer	pave FY02
Wendell Street	Gorham	Carver	Sewer	pave FY02
Hammond Street	Gorham	Carver	Sewer	pave FY02
Museum Street	Gorham	Carver	Sewer	pave FY02
Howland Street	Hammond	Wendell	Sewer	pave FY02
Gorham Street	Museum	Sacramento	Sewer	pave FY02
Francis Avenue	Irving	Kirkland	Sewer	pave 12/01
Irving Street	Francis	Bryant	Sewer	pave 12/01
Fresh Pond Parkway	Huron	Concord	Sewer	pave 12/01
Concord Avenue	Fresh Pond	Alewife	Sewer	binder
Binney Street	Main	Fulkerson	Level 3	paved
	Third	Second	Development	paved
Union Street	Hampshire	Lincoln	NSTAR Gas	paved
Line Street	Cambridge	Kirkland	Level 3	pave 12/01
Lincoln Street	Union	Windsor	NSTAR Gas	paved
Broadway	Binney	Hampshire	Development	paved
	Highland Ave.	Prospect	Chapter 90	pave FY03
Hampshire Street	Broadway	Inman	Chapter 90	pave FY02
Dover Street	Somerville	Mass	Chapter 90	pave FY03
Day Street	Somerville	Mass	Chapter 90	pave FY03
Chester Street	Somerville	Mass	Chapter 90	pave FY03
Milton Street	Somerville	Mass	Chapter 90	pave FY03
Russell Street	Somerville	Mass	Chapter 90	pave FY03

Street Reconstruction Status Report

Street	From	To	Funding	Status
Sparks Street	Brattle St.	Mt. Auburn Street	Chapter 90	pave FY03
Willard Street	Brattle St.	Mt. Auburn Street	Chapter 90	pave FY03
Brattle Street	Willard St	Mason Street	Chapter 90	pave FY03
Windsor Street	South St	Lincoln	Chapter 90	pave FY03
Willow Street	Cambridge	Webster	Chapter 90	pave FY03
Union Street	Market	Hampshire	Chapter 90	pave FY03
Lawrence Street	Magazine	Pearl	Chapter 90	pave FY03
Perry Street	Magazine	Pearl	Chapter 90	pave FY02
Lee Street	Mass Ave	Broadway	Chapter 90	pave FY02
Decatur Street	Pearl	Brookline	Chapter 90	pave FY03
Watson Street	Pearl	Brookline	Chapter 90	pave FY03
Salem Street	Auburn	Watson	Chapter 90	pave FY03
Lopez Street	Pearl	Brookline	Chapter 90	pave FY03
Speridakis Terrace	Pearl	Cul de Sac	Chapter 90	pave FY03
Valentine Street	Pearl	Brookline	Chapter 90	pave FY03
Holworthy Street	Huron	Mt. Auburn Street	Chapter 90	pave FY02
Aberdeen Avenue	Huron	Mt. Auburn Street	Chapter 90	pave FY03
Inman Street	Broadway	Hampshire St	Chapter 90	pave FY02
Little Mass. Avenue	Cambridge Common	Mass Ave	Chapter 90	pave FY02
Brattle Street	Mason	Story	Chapter 90	pave FY03
Churchill Avenue	Mass Ave	Matignon	Chapter 90	pave FY03
Matignon Road	Churchill	Alewife	Chapter 90	pave FY03
2nd Street	Hurley	Gore	Chapter 90	pave FY03
Vassar Street	Mass	Main	MIT	pave FY03
Osborne Street	Albany	Main	MIT	pave FY02
Third Street	Binney	Broadway	Development	pave FY03
Fulkerson Street	Bent	Binney	Development	pave FY03
Sargent Street	Rindge	Notre Dame	SPOF	paved
Copley Street	Walden	Fayerwaether	SPOF	paved

Street Reconstruction Status Report

Street	From	To	Funding	Status
Raymond Street	Walden	Upland	SPOF	paved
Lawn Court	Lawn Court		SPOF	paved
Mass Avenue	Martin	Shepard	SPOF	paved
Linnean Street	Raymond	Avon Hill	SPOF	paved
Sixth Street	Cambridge	Gore	SPOF	paved
Walden Street	Mead St	11a Walden St.	SPOF	paved
Locust Street	Holworthy	Cushing	SPOF	paved
Locust Terrace	Locust Terrace		SPOF	pave 12/01
Fulkerson Street	Bent	Cambridge St.	SPOF	paved
Dunstable Road	Dunstable Road		SPOF	pave FY03
Waverly Street	Albany	Henry	Mass. Highway	binder FY03
Albany Street	Albany	Waverly	Mass. Highway	binder FY03
Sidney Street	Pacific Street	Henry St	Mass. Highway	binder FY03
Connector Road	Henry	Brookline	Mass. Highway	binder FY03
Mass Avenue	Lafayette Sq	Memorial Drive	Mass. Highway	binder FY03
Cambridge Street	Line Street	McGrath Highway	General Funds	binder FY03


RECONSTRUCTED INTERSECTIONS as a part of common manhole removal program (sidewalks, ramps, catchbasins, street sections)

Pleasant & Chesnut Streets	Sewer/SRF loan	FY02
Putnam & Whitney Streets	Sewer/SRF loan	FY02
Putnam & Pleasant Streets	Sewer/SRF loan	FY02
Allston & Andrew Streets	Sewer/SRF loan	FY02
Allston & Pleasant Streets	Sewer/SRF loan	FY02
Kenwood & Magazine Court	Sewer/SRF loan	FY02
Allston & Simpson Court	Sewer/SRF loan	FY02
Allston & Magazine Streets	Sewer/SRF loan	FY02
Allston & Fairmount Streets	Sewer/SRF loan	FY02

Street Reconstruction Status Report

Street	From	To	Funding	Status
Allston & Kenwood Streets			Sewer/SRF loan	FY02
Magazine @ Prince & Hamilton Streets			Sewer/SRF loan	FY02
Prince & Pleasant Streets			Sewer/SRF loan	FY02
Putnam & Green Streets			Sewer/SRF loan	FY02
Brattle Square			Sewer/SRF loan	FY02
Craigie & Berkeley Streets			Sewer/SRF loan	FY02
Craigie & Buckingham Streets			Sewer/SRF loan	FY02
Normandy & Blanchard Road			Sewer/SRF loan	FY02
South Normandy & Blanchard Road			Sewer/SRF loan	FY02
Flagg & Banks Streets			Sewer/SRF loan	FY02
Magazine @ Erie & Fairmount Streets			Sewer/SRF loan	FY03
Magazine & Chalk Streets			Sewer/SRF loan	FY03
Magazine & Kelly Road			Sewer/SRF loan	FY03
Magazine @ Perry & Upton Streets			Sewer/SRF loan	FY03
Magazine & Cottage Streets			Sewer/SRF loan	FY03
Magazine & William Streets			Sewer/SRF loan	FY03
River Street & Putman Avenue			Sewer/SRF loan	FY03

17



17.

CITY OF CAMBRIDGE • EXECUTIVE DEPARTMENT

Robert W. Healy, City Manager Richard C. Rossi, Deputy City Manager

October 15, 2001

To The Honorable, The City Council:

Please find attached a response to Awaiting Report Item No. 01-224, regarding a report on the City's plan to complete road restoration work on the many Cambridge streets, received from Public Works Commissioner Lisa Peterson.

Very truly yours,

A handwritten signature in black ink, appearing to read "Robert W. Healy". The signature is fluid and cursive, with a long horizontal stroke extending to the right.

Robert W. Healy
City Manager

RWH/mec
attachment



3645

Consent Agenda #17

Awaiting Report Item
Number 01-224, regarding
plan to complete road
restoration work.

In City Council October 15, 2001

PLACED ON FILE