

RECEIVED BY
OFFICE OF CITY CLERK

CAMBRIDGE SCHOOL DEPARTMENT

CAMBRIDGE, MASS.

159 THORNDIKE STREET
CAMBRIDGE, MASSACHUSETTS 02141

April 26, 1983

To: William C. Lannon, Superintendent of Schools
Robert W. Healy, City Manager
School Administrative Staff

From: Oliver S. Brown, Assistant Superintendent
for Planning and Management Services

Subject: Tentative Asbestos Removal Schedule

The attached is a tentative schedule for asbestos removal from the schools requiring it.

During asbestos removal operations, there will be testing and monitoring for safety and contract enforcement reasons.

Of the buildings, the Kennedy presents the most difficult situation because the asbestos is on structural steel overhead within the ceilings.

The schedule must be confirmed when bids are open in about 30 days.

Except possibly for Kennedy, we believe that sections of the buildings can be shut down and closed off while the remaining parts of the buildings will be used.

Monitoring specifications will be available in my office in one week if you wish to inspect same.

Please respond if you have any serious problems with the schedule.

cc: Carole Cornlison
Jill Herold
Paul Ryder
Donna Cameron
City Offices

ASBESTOS REMOVAL

April 26, 1983

<u>School</u>	<u>Removal Period</u>	<u>Comment</u>
Agassiz	July 1 - July 16	part of boiler contract
Haggerty	July 1 - July 16	part of boiler contract
C.R.L.S.	June 27 - July 1	2-3 elbows only, gym - 1 day required
Fitzgerald	July 1 - July 29	mostly pipes, by section
Fletcher	July 1 - July 16	boiler room only, by section
Harrington	July 1 - Aug. 5	boiler room, pipes by section
Kennedy	July 1 - Aug. 5	large project, possibly by section
Morse	June 27 - July 1	boys room, boiler room by section
Peabody	July 1 - Aug 5	mostly pipes, boiler room by section

Note: "By section" means that sections of the school can be closed off and sealed while other sections of the school are used. Once the schedule is confirmed, a schedule of the removal "by section" within a school's overall schedule will be developed.

Note: Tobin, King and Solomons have been inspected and identified as free of asbestos. Graham and Parks, Longfellow and Roberts have had all accessable asbestos removed. Except for 2-3 elbows in the gym, CRLS has had all asbestos removed.


Agassiz and Haggerty will have all asbestos removed as a part of the boiler replacement project.

All schools currently are in full compliance with the asbestos enclosure requirements recommended by the Briggs Engineering and Testing Lab in Norwood. The School System is in full compliance with EPA regulations relating to asbestos in the schools.


At the conclusion of this project, all asbestos will have been removed from the school buildings.

June					July							July											
M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W
27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20


Agassiz




Haggerty




CRLS




Fitz




Fletcher




Harrington




Kennedy



Morse



Peabody



King none

Tobin none

Solomons none

Roberts - completed

Graham - Peres - completed

Longfellow - completed

July					July					Aug.					Aug					Aug					Aug							
T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S
21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	

4. S-260

Comm. from Oliver S. Brown, Asst. Superintendent of Schools Re: tentative schedule for the removal of asbestos from Cambridge schools.

In City Council,

May 2, 1983

5/2/1983-
Placed
on
File