



#19

CITY OF CAMBRIDGE
INTEROFFICE CORRESPONDENCE

To : James L. Sullivan
City Manager

Date : June 4, 1980

From : Conrad C. Fagone
Commissioner - PWD

CFagone

Reference

Subject : Council Order No.6 - Councillor Danehy - 5-19-80
Progress of the Tot-lots at Dudley and Cedar Streets,
and Massachusetts Avenue and Clarendon Street


The work at Dudley and Cedar Streets which is primarily being performed by the Public Works Department was delayed during the months of April and May because of the workload in the Department. However, work has resumed and tot-lot should be finished within four to six weeks.

The tot-lot at Clarendon Avenue - work stopped by the contractor on orders from the Public Works Department pending the resolution of some possible items for litigation. These have been resolved and the contractor has resumed work with the anticipated completion in two to three weeks.

THE UNIVERSITY OF CHICAGO
LIBRARY



JUN 5 8 32 AM '80



CITY OF CAMBRIDGE

CAMBRIDGE, MASSACHUSETTS 02139
Tel. 498-9011


EXECUTIVE DEPARTMENT
JAMES L. SULLIVAN
City Manager

June 9, 1980

To the Honorable, the City Council:

With respect to Awaiting Report Item No. 19 relative to completion of the tot lots at Dudley and Cedar Streets, and Clarendon and Massachusetts Avenue, enclosed please find copy of a report from Conrad C. Fagone, Commissioner of Public Works.

Very truly yours,



James L. Sullivan
City Manager

JLS/mbf
Enc.

S-294

Response to Awaiting Report no. 19 re:
completion of the tot lots at Dudley and
Cedar St. and Clarendon and Mass. Avenues.

In City Council,
June 9, 1980

Placed
on
File -