

Magazine Beach Improvements

ID	Task Name	Duration	Start	Finish	Qtr 2, 2000				Qtr 3, 2000			Qtr 4, 2000			Jan
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
1	Write Scope of Services	14d	04/03/00	04/20/00	04/03	04/20									
2	Advertise RFR	21d	04/21/00	05/19/00	04/21		05/19								
3	Consultant Selection	1d	05/29/00	05/29/00			05/29 05/29								
4	Commission Approval of Consultant	1d	06/08/00	06/08/00			06/08 06/08								
5	Contract Execution	1d	06/22/00	06/22/00				06/22							
6	Notice to Proceed	1d	07/10/00	07/10/00					07/10						
7	Site Survey	6w	07/31/00	09/08/00					07/31		09/08				
8	Soils	6w	07/31/00	09/08/00					07/31		09/08				
9	Ground Water	6w	07/31/00	09/08/00					07/31		09/08				
10	Utilities	6w	07/31/00	09/08/00					07/31		09/08				
11	Preliminary Design	8w	08/08/00	10/02/00					08/08		10/02				
12	City/Community Reviews	1d	09/10/00	09/11/00						09/10					
13	Design Development	8w	10/03/00	11/27/00						10/03		11/27			
14	City/Community Reviews	1d	11/15/00	11/15/00								11/15			
15	Conservation Commission Approval	1d	11/22/00	11/22/00								11/22			
16	Historical Commission Approval	1d	11/22/00	11/22/00								11/22			
17	Final Design	8w	11/28/00	01/22/01								11/28			
18	City Review of Bid Package	1d	01/25/01	01/25/01											
19	Bid Construction Contract	4w	02/01/01	02/28/01											
20	Award Construction Contract	1d	03/15/01	03/15/01											
21	Contract Execution	1d	03/29/01	03/29/01											02/01

Project:
Date: 03/21/00

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Magazine Beach Improvements

ID	Task Name	Duration	Start	Finish	Mar	Qtr 2, 2000				Qtr 3, 2000			Qtr 4, 2000		
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
22	Start Construction	260d	05/01/01	04/29/02											
23	Seed	20d	09/03/01	09/28/01											
24	Construction Complete	1d	04/30/02	04/30/02											
25	Fields Available for Community Use	1d	07/02/02	07/02/02											

Project:
Date: 03/21/00

Task



Summary



Rolled Up Progress



Progress



Rolled Up Task




Milestone



Rolled Up Milestone





3

CITY OF CAMBRIDGE • EXECUTIVE DEPARTMENT

Robert W. Healy, City Manager

Richard C. Rossi, Deputy City Manager

May 8, 2000

To The Honorable, The City Council:

In response to Awaiting Report Item No. 00-22, regarding the use of athletic fields at Magazine Beach and the timeline for improvements, please be advised of the following:

The City has entered into a Joint Management and License Agreement with the Metropolitan District Commission (MDC) where the City will provide capital funds for improvements to Magazine Beach in exchange for preferential scheduling of the fields. The planned improvements to Magazine Beach include construction of new adult and youth soccer fields, a renovated little league field, and other playground and landscaping improvements, in accordance with the conceptual plan endorsed by the Friends of Magazine Beach.

The MDC will be managing the design process and construction of the facility in cooperation with the City. The estimated timeline is attached and includes a community input and review process to take place in the Fall, with construction commencing in the Spring of 2001 and concluding by the Summer of 2002.

Very truly yours,

A handwritten signature in black ink, appearing to read "Robert W. Healy".

Robert W. Healy
City Manager

RWH/mec
attachment



2000 Things 2 Do in 2000

Consent Agenda \$3

Relative to AW Rpt. #00-22,
regarding a report on the use of
athletic fields at Magasine
Beach and the timeline for improvements.

S-116

In City Council May 8, 2000

PLACED ON FILE

Send copy of report
to School Committee
on notion of Mayor
Galuccio.