



CITY OF CAMBRIDGE
INTEROFFICE CORRESPONDENCE

To William Sommers
Commissioner **Date** 19 Sept 88

From Joan Lastovica
City Engineer *JL.* **Reference**

Subject CATV Progress Report
City Council Order No. 11, September 12, 1988

The majority of the CATV work, perhaps as much as 95%, has been completed. The outstanding 5% will consist of specific requests from the public for repairs or additional service.

A two week round of heavy equipment work will begin Monday, September 24. The operation will entail the use of the Vermeer Saw to excavate various roads throughout the City for the purpose of filling additional demands for service placed by the public. No specific completion date has been set.

CATV has performed approximately 65% of the trench repair work using infrared bonding according to City specifications. The balance of the repairs are currently in progress. Several locations cited by the Public Works Department for trench failure have been addressed.

Currently CATV is using one crew of four workers on a daily basis to handle trenching for short distances and the installation of manholes or handholes. For infrared trenching repairs, two crews have been deployed. Work will continue until the cold weather renders the infrared process ineffective.

A more detailed list of repair locations can be prepared upon request.

c: A. Alkhatib, Construction Inspector



CITY OF CAMBRIDGE

CAMBRIDGE, MASSACHUSETTS 02139
TEL. 498-9011

EXECUTIVE DEPARTMENT
ROBERT W. HEALY
City Manager

RICHARD C. ROSSI
Deputy City Manager

September 26, 1988

To the Honorable, the City Council:

With respect to Awaiting Report Item No. 23 relative to the remaining work in patching streets affected by Cable TV installation, enclosed please find copy of a report from Joan Lastovica, City Engineer.

Very truly yours,

A handwritten signature in dark ink, appearing to read "Robert W. Healy", is written over a horizontal line.

Robert W. Healy
City Manager

RWH/mbf
Enc.

Agenda Item No. 3 *S-570*

Re: response to Awaiting Report Item 23 on
the remaining work in patching streets af-
fected by Cable T.V. installation.

In City Council,

September 26, 1988

Placed on File