

PHASE III - CONTRACT NO.1

CONTRACTOR - J. BIOTTI

STREET CONDITIONS

1. First St. - Charles to Cambridge
Temporary Paving
April 79 - Final Paving (overlay)
2. Charles St. - First to Third
Temporary Paving
April 79 - Final Paving
3. Hurley Street - First to Lopez
Temporary Paving
May 79 - Final Paving
4. Lopez St. - Charles to Spring
Temporary Paving
May 79 - Final Paving
5. Spring St. - First to Third
Temporary Paving
May 79 - Final Paving
6. Second St. - Cambridge to Gore
Permanent Paving
7. Second St. - Thorndike to Cambridge
Temporary Paving
May 79 - Final Paving
8. Second St. - Charles to Spring
Temporary Paving
May 79 - Final Paving
9. Thorndike St. - First to Second
Temporary Paving
May 79 - Final Paving
10. Otis St. - First to Fourth
Temporary Paving
May 79 - Final Paving
11. Cambridge St. - First to Third
Permanent Paving
12. Winter St. - Gore to M.O'B Highway
Gravel - April 79 - Final Paving
13. Fourth St. - Gore to M.O'B Highway
Gravel - April 79 - Final Paving
14. Third St. - Thorndike to Cambridge
Temporary Paving
June 79 - Final Paving

PHASE III - CONTRACT NO.1

CONTRACTOR - J. BIOTTI

STREET CONDITIONS (con't)

15. Rogers St. - First to Second
Permanent Paving
16. Bent St. - First to Second
Permanent Paving

STREET CONDITIONS

1. Charles Street - Third to Sixth
Temporary Paving
2. Hurley Street - Third to Fifth
Gravel
April 79 - Final Paving
3. Third St. - Binney to Thorndike
Work has not been started
4. Spring St. - Fourth to Fifth
Temporary Paving
5. Thorndike St. - Third to Fourth
Work in progress (gravel)
6. Fourth St. - Charles to Otis
Temporary Paving
7. Fifth St. - Binney to Bent
Gravel
April 79 - Final Paving
8. Fifth St. - Charles to Spring
Temporary Paving
9. Bent St. - Third to Sixth
Gravel
April 79 - Final Paving
10. Sixth St. - Bent to Spring
Temporary Patch (cold patch)
May 79 - Final Paving
11. Second St. & Rogers St.
Work in progress (gravel)
April 79 - Final Paving

STREET CONDITIONS


1. Fulkerson St. - Cambridge to Charles
Temporary Paving
April 79 - Final Paving
2. Fulkerson St. - Charles to Binney
Permanent Paving
3. Cambridge St. - Fulkerson to Third
Permanent Paving
4. Otis St. - Fulkerson to Fourth
Permanent Paving
5. Thorndike St. (Fulkerson to Fourth)
Permanent Paving. $1\frac{1}{2}$ " top has not been installed
Cambridge Gas has additional work this area. April 79
6. Spring St. - Fulkerson to Fifth
Work in progress (Fulkerson to Sixth)
Gravel backfill. - Temporary Paving April 79
June 79-Final Paving
7. Eighth St. - Thorndike to Cambridge
Permanent Paving
8. Eighth St. - Spring to Thorndike
Cold Patch
May 79 - Final Paving
9. Seventh St. - Otis to Cambridge
Permanent Patch
10. Seventh St. - Spring to Otis
Not Done (Work not started)
11. Sixth St. - Thorndike to Cambridge
Permanent Patch
12. Sixth St. - Spring to Thorndike
Not Done
13. Fifth St. - Spring to Thorndike
Cold patch - Temporary patch - April 1979
Final Paving - June 79
14. Fifth St. - Thorndike to Cambridge
Permanent Patch
15. Fifth St. - Cambridge to Gore
Temporary Patch
Final Paving - May 79
16. Sciarappa - Cambridge to Gore
Temporary Patch
May 79 - Final Paving
17. Lambert St. - Cambridge to Gore
Cold Patch
May 79 - Final Paving

PHASE III - CONTRACT NO. 3

CONTRACTOR - R.A.BUCCELLA

STREET CONDITIONS (con't)

18. Seventh St. - Cambridge to Gore
Cold Patch
May 79 - Final Paving
19. Gore St. - Lambert to Sixth
Cold Patch
May 79 - Final Paving
20. Oak St., Oakland St., Prospect St., Tremont St., Carlisle St.,
and Clary St. Work has not been started in these areas as of
January 31, 1979.



CITY OF CAMBRIDGE

CAMBRIDGE, MASSACHUSETTS 02139
Tel. 498-9011


EXECUTIVE DEPARTMENT
JAMES L. SULLIVAN
City Manager

February 12, 1979

To the Honorable, the City Council:

With respect to City Council Order No. 6 of January 22, 1979, relative to resurfacing streets in East Cambridge, enclosed please find copy of a report from Conrad C. Fagone, Commissioner of Public Works.

Very truly yours,



James L. Sullivan
City Manager

JLS/mbf
Enc.

Agenda #11

S-88

Response to Council Order No. 6 of 1/22/79
re: resurfacing streets in East Cambridge.

In City Council,

February 12, 1979

2/12/1979

Placed on File -